Field Inspection Checklist

Project:					Project No.				
FIC Title:					Document No.		201608-TUF-00003		
Area:					WP No.				
Line	Number:				Join	t No.			
Drawing Number			Revision		Drawing Number				Revision
					r				
No.		Inspection Activities				onfor	ms	Cor	nments
						Ν	N/A		
1	Verify Pipe Internal Cleanliness								
2	2 5	Verify joint ends / bevel is as per WPS							
3	Verify surfaces to be welded are clean and dry internally and externally either side of the joint.								
4	Verify fit-up dimension is within tolerance +-3mm								
5	Verify purge flow by frequent testing								
6	Verify Inter-pass temperature								
7	Inspect Tack Welds								
8	Verify Purge During weld at the gauge – argon bottle								
9	100% VT	100% VT post welding. Acceptance criteria as per project specification							
10	RT as per	as per project specification							
11	Ensure all temporary attachments are removed and if required conduct MT/PT if applicable								
12	Acceptance of Welds								
13	NDE clear	NDE clearance for Pressure testing							

Contractor Engineer	Contractor QC Inspector	Client Representative
Name:	Name:	Name:
Signature:	Signature:	Signature:
Date:	Date:	Date:

